

Staff Report



September 26, 2023

To Board of Education (Public Meeting)
From Ray Velestuk, Secretary-Treasurer/CFO
Re **Capital Additions Update: Auguston Traditional Elementary**

This report is presented to the Board of Education for information.

BACKGROUND:

Auguston Traditional Elementary is a K-5 catchment school located in the eastern region of the School District. The school has received approval for a 180 seat (80K/100E) addition. The total project budget for this 8-classroom addition is \$10,425,300, with the Board contributing \$750,000 of this amount.

The project has recently commenced with the following update provided as of September 15, 2023.

Completed Tasks

- Exit sign relocated and revised to running man at gym/fire department request
- Electrical shop drawings being submitted
- Asphalt stripped from building site
- Concrete sidewalk basketball bases garbage can, columns removed from building footprint
- Facilities managers reviewed salvaged material from Century; Gas line installed to portables complete
- Soil samples taken from select locations
- Site daily huddle board complete
- Demolition of gym wall cladding complete
- Removal concrete bases columns, sidewalk, panels, garbage can at building, footprint complete
- Install exterior building wrap to protect exposed wall at gym

Looking Forward

- Complete haul-off asphalt as required from building site
- Complete haul-off concrete
- Shop drawings submissions
- Continue with shop drawing packages
- Shop drawing submission, anchor bolts and embeds
- Elevator - expecting shop drawings at the end of September
- Complete demolition to metal cladding